

Details of Projects under Execution By Civil Construction Wing, All India Radio

Sl. No.	Name of work & location	Estimated cost	Tender cost	Date of Start /Completion	Time Allowed	Physical progress of work
1.	C/o 15 Nos. S/O & Community Centre at Dehradun. (U.P.)	Rs.167.94 Lakhs	Rs.225.89 Lakhs.	<u>29.11.10</u> <u>28.02.12</u>	15 Months	90%
2.	C/o of Block-I (Main Institute Block) Phase-II for NBRC at Manesar, Haryana.	Rs.4,15,66,538/-	Rs.5,41,33,939/-	<u>30.01.11</u> <u>29.02.12</u>	13 Months	80%
3.	C/o Phase-B works at JNV, Chitrakoot (SH: C/o Dormitory 1 No. and Staff Quarters-13 Nos.	Rs.2,27,93,624/-	Rs.3,11,68,052/-	<u>01.05.10</u> <u>31.07.11</u>	15 Months	100%
4.	C/o Tower C building at DD Bhawan Complex, New Delhi.	Rs.546.79 Lakhs	Rs.600.54 Lakhs	<u>11.10.11</u> <u>10.01.13</u>	15 Months	10%
5.	C/o Health Center Building for BBAU at Lucknow (Composite work).	Rs.124.17 Lakhs	Rs.161.09 Lakhs	<u>1.10.11</u> <u>30.09.12</u>	12 Months	100%
6.	C/o 0.50 Unit boys dormitory with 2 Nos. warden residence at JNV Jalaun.	Rs.124.84 Lakhs	Rs. 173.07 Lakhs	<u>20.01.12</u> <u>19.10.12</u>	9 Months	45%
7.	C/o 20 nos. Hostel Accommodation at Radio Kashmir Srinagar.	Rs.120.65 Lakhs	Rs.129.68 Lakhs	<u>15.07.11</u> <u>14.07.12</u>	12 Months	35%
8.	C/o 8 Nos. Staff Quarters for DDK at Leh.	Rs. 83.96 Lakhs	Rs.192.60 Lakhs	<u>07.04.12</u> <u>06.01.13</u>	9 Months	48%
9.	Construction of Sochna Bhawan, Phase-V at CGO Complex, Lodhi Road, New Delhi.	Rs.40,26,78,500/-	Rs.48,87,73,272/-	<u>28.10.09</u> <u>27.10.11</u>	24 Months	95%
10.	C/o Kitchen & Dining Hall at JNV Budgam.	Rs. 96.66 Lakhs	Rs. 140.85 Lakhs	<u>26.07.10</u> <u>25.04.11</u>	9 Months	80%
11.	C/o Metro Staff Qtrs. (203 Nos.) at Kingsway Camp, Delhi. SH: C/o Internal road paths, drains and parking.	Rs.1,16,47,537/-	Rs.1,25,90,843/-	<u>30.01.12</u> <u>29.07.12</u>	06 Months	100%
12.	C/o Two Additional Floors in the existing SRO Building of EPFO at Udaipur (Rajasthan). Balance Work	Rs.106.89 Lakhs	Rs. 149.81 Lakhs	<u>10.11.11</u> <u>09.08.12</u>	09 Months	50%
13.	C/o Metro Staff Quarters at Mumbai	Rs. 5,06,47,563/-	Rs.7,63,12,087/-	<u>27.01.11</u> <u>26.04.12</u>	15 Months	100%
14.	C/o 16 Nos. Staff Qtrs. for DDK at Raipur.	Rs.1,54,99,600/-	Rs.1,79,00,082/-	<u>07.09.10</u> <u>06.03.12</u>	18 Months	80%
15.	C/o Advanced Research Centre for Civil Engineering Department at SVNIT, Surat including Electrical works.(Composite work)	Rs. 12,62,94,740/-	Rs.14,12,97,469/-	<u>04.08.12</u> <u>03.02.14</u>	18 Months	15%
16.	C/o Sub-Regional office Building for EPFO at Vellore.	Rs.3,22,42,185/-	Rs.4,30,07,444/-	<u>12.03.11</u> <u>11.05.12</u>	14 Months	67%
17.	C/o Office Building, guest house Type V quarters including servant quarters for EPFO at Madurai.	Rs.1,84,57,040/-	Rs.3,00,45,109	<u>03.12.11</u> <u>02.04.13</u>	16 Months	61%
18.	C/o 1KW FM XTR i/c ancillary structure & development of land at Khonsa (A. Pradesh)	Rs.68,70,798/-	Rs.1,17,91,969/-	<u>05.06.10</u> <u>04.06.11</u>	12 Month	95%

19.	C/o 1 KW FM Tr. Building at AIR Bomdila.	Rs.74,32,491/-	Rs.1,19,32,380/-	<u>27.09.11</u> <u>26.03.13</u>	18 Months	49%
20.	C/o 1KW FM XTR i/c ancillary structure & development of land at Phek (Nagaland)	Rs.59,24,527/-	Rs.1,27,18,750/-	<u>23.06.11</u> <u>22.06.12</u>	12 Months	60%
21.	C/o 1KWFM Tr. Building at AIR Karimganj.	Rs.90,77,715/-	Rs.1,31,75,036/-	<u>11.11.11</u> <u>10.05.13</u>	18 Months	95%
22.	C/o 38 Nos. SQ for CE(NEZ) at AIR, Chandmari, Guwahati.	Rs.3,84,90,825/-	Rs.5,89,29,938/-	<u>19.02.11</u> <u>18.08.12</u>	18 Months	95%
23.	C/o Zonal Office for AIR & DDK for CE(NEZ), Guwahati.	Rs.4,21,08,772/-	Rs.6,02,08,824/-	<u>20.09.11</u> <u>19.01.13</u>	16 Months	50%
24.	C/o 10 KW FM Tr. & PSF at Dhanbad	Rs.96,98,254/-	Rs.1,24,96,063/-	<u>19.12.11</u> <u>18.12.12</u>	12 Months	50%
25.	C/o 38 nos. Staff Qtrs. For TV at receiving center, Patna (Bihar) SH: Type B-12 Nos. Type C- 12 Nos. Type D-12 Nos. Type E-2Nos. (Balance Work)	Rs. 99,51,844/-	Rs.1,39,88,996/-	<u>08.09.12</u> <u>07.06.13</u>	09 Months	4%
26.	C/o 8Nos. Staff Quarters at HPT Cuttack.	Rs.77,56,619/-	Rs.1,17,80,089/-	<u>26.07.11</u> <u>25.07.12</u>	12 Months	88%
27.	C/o Film Studio (including Film vault) at SRFTII, Kolkata Sub Head Superstructure	Rs. 2,95,41,795/-	Rs.4,82,69,498/-	<u>01.05.12</u> <u>30.04.13</u>	12 Months	70%
28.	C/o Zonal Training Centre at Rourkela (PNB Project). (Part-A) C/o Training Centre (Part-B) Demolition and disposal of existing Type A and CS/Qtrs.	Rs. 7,30,45,128/-	Rs. 8,42,99,999/-	<u>09.11.12</u> <u>08.05.14</u>	18 Months	-